# THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Fourteen Institutions, Unlimited Possibilities.

### 302-1254 Arts and Performance Complex

The University of Texas at Dallas

#### **Executive Summary Report**

Report Date: 11/20/2019

## **Project Description**

A 110,000 GSF facility to house the Barrett Collection of Swiss Art, Trammell and Margaret Crow Museum of Asian Art Collection and an Art Library with associated support spaces including: offices, classrooms, art storage and art conservation spaces. This will also include a performance facility for music and dance, with seating capacity of approximately 600.



#### **Project Information**

Project Status: Active

Project Delivery Method: Construction Manager at Risk

CIP Project Type: New

Gross and Assignable Square Feet: GSF: 110,000 ASF: 0

Phase and Estimated % Complete: Definition - 1%

OFPC RPM, SPM, PM, RCM, IM: Lund, Head, Templin, , Connolly

Project Advocate(s): Hobson Wildenthal

Architecture Firm:

Construction Firm:

#### **Project Budget**

Construction Services:	\$ 54,000,000	at	\$ 491 / GSF
Total Project Cost	\$ 0	at	\$ 0 / GSF

#### **Project Funding**

## **Project Schedule**

BOR/Chancellor DD Approval	01/01/2018
Issue NTP - Construction	01/01/2018
Achieve Substantial Completion	01/01/2018
Achieve Operational Occupancy	01/01/2018

#### **Project Remarks**

Project was originally the Athenaeum, which was cancelled when that scope was added to this project

Approval to start the definition phase of APC received 8/12/19

A/E RFQ issued 9/16/19

A/E RFQ Pre-submission Conference held 10/3/19

A/E RFQ 22 submissions received 10/31/19.

A/E interviews 12/11/19

A/E NTP 1/21/20

#### **Board Approvals**

**Project Definition Phase**